

Project ID	Short Description	Project Manager Name	Project Sponsor	City	Concept Text	Congressional District (Multi-value)	Districts (Multi-value)	Phase Code	Program Year	MPO (Multi-value)	Lump Sum Year	Counties (Multi-value)	General Project Status Update	On target for next approved program fiscal year (ROW or CST)	Next Milestone	Detail Project Status Update
0008384	SIGNAL SYSTEM UPGRADE @ 16 LOCS - PHASE IV	Thelisma, Stanley Roberto	Albany	Albany	SIGNAL UPGRADE	002	4	CST	2026	Albany		Dougherty	Final Design with no ROW acquisition	Yes	Construction Authorization	Project is behind schedule and is anticipated to shift the Let date to Q4 2025. FFPR meeting was held on 3/13/25. The next milestone is PM Submit Corrected FFPR.
								PE	2020	Albany		Dougherty				
0013172	PEDESTRIAN UPGRADES @ 16 LOCS IN DISTRICT 4 - VRU	Rudolfer, Rianon	GDOT		PED UPGRADES	002, 008	4	CST		Albany, Not Urban, Valdosta	Outside of STIP	All Counties	In Preliminary Design Phase	Yes	PFPR	Project is on schedule. The Concept Report was approved in February 2025. The next milestone is PM Request PFPR.
								PE		Albany, Not Urban, Valdosta	2023	All Counties				
								ROW		Albany, Not Urban, Valdosta	2027	All Counties				
0013562	SR 520BU FROM SR 91 TO CS 905/THORNTON DRIVE	Kim, Joo	GDOT	Albany	WIDEN & RECONST	002	4	CST	Outside of STIP	Albany		Dougherty	Concept Development in Progress	Yes	Concept Approval	Project is on schedule. The Alternative Analysis development task order received NTP in Q1 2025. Traffic activities underway. The next milestone is Submit Draft Alternative Analysis Report in Q4 2025.
								PE	Outside of STIP	Albany		Dougherty				
								ROW	Outside of STIP	Albany		Dougherty				
								SCP	2022	Albany		Dougherty				
0015401	DOWNTOWN ALBANY REVITALIZATION @ 7 LOCS	Basolo, Felecia	Albany	Albany	ENHANCEMENT	002	4	CST		Albany	2027	Dougherty	In Preliminary Design Phase	Yes	ROW Acquisition	Project behind schedule due to anticipated late approval of the NEPA document. Enviornmental approval was obtained in March 2025. The L&D Report is submitted for review in March 2025. The next milestone, ROW Authorization, is anticipated in Q2 2025.
								PE		Albany	2020	Dougherty				
										Albany	2024	Dougherty				
								ROW		Albany	2025	Dougherty				
								UTL		Albany	2027	Dougherty				
0015404	SR 3/US 19 @ SR 32	Lawing, Michael	Leesburg	Leesburg	BIKE/PED	002	4	CST		Albany	2027	Lee	In Preliminary Design Phase	Yes	ROW Acquisition	Project is behind schedule. NEPA document, L&D Report, and ROW Plan approval anticipated in Q2 2025. The next milestone is ROW Authorization anticipated in late Q2 2025.
								PE		Albany	2020	Lee				
								ROW		Albany	2025	Lee				
								UTL		Albany	2027	Lee				
0015475	SR 133 @ CR 234/LOVERS LANE ROAD - ROUNDABOUT	Dechko, Jonathan	GDOT	Albany	ROUNDABOUT	002	4	CST		Albany	2027	Dougherty	In Preliminary Design Phase	Yes	ROW Acquisition	Project is on schedule. The PCRF was approved in Q1 2025 to shift the ROW FY to 2026 and the CST FY to 2027. The next milestone is ROW Authorization in Q3 2025.
								PE		Albany	2017	Dougherty				
								ROW		Albany	2026	Dougherty				
								UTL		Albany	2027	Dougherty				
								CST		Albany	2027	Dougherty				
								PE		Albany	2017	Dougherty				
								ROW		Albany	2026	Dougherty				
								UTL		Albany	2027	Dougherty				
0017396	SR 3/SR 300/US 19 @ CR 39/NELMS ROAD	Dechko, Jonathan	GDOT	Putney	INTERSECT IMP	002	4	CST		Albany	2027	Dougherty	In Preliminary Design Phase	Yes	ROW Acquisition	Project is on schedule. The PCRF was approved in Q1 2025 to shift the ROW FY to 2026 and the CST FY to 2027. The next milestone is ROW Authorization in Q3 2025.
								PE		Albany	2021	Dougherty				
								ROW		Albany	2026	Dougherty				

0017843	SR 133; SR 234; SR 520 & SR 520 BU @ 12 LOCS	Rudolfer, Rianon	GDOT	Albany	SIGNAL UPGRADE	002	4	CST		Albany	2027	Dougherty	In Preliminary Design Phase	Yes	ROW Acquisition	Project is behind schedule. The environmental document, L&D Report, and ROW Plans were approved in February 2025. A PCRf was submitted to shift the baseline schedule in March 2025. The next milestone is ROW Authorization anticipated in Q2 2025.
								PE		Albany	2021	Dougherty				
								ROW		Albany	2025	Dougherty				
								UTL		Albany	2027	Dougherty				
				Not City	SIGNAL UPGRADE	002	4	CST		Albany	2027	Dougherty				
								PE		Albany	2021	Dougherty				
								ROW		Albany	2025	Dougherty				
								UTL		Albany	2027	Dougherty				
0018326	SR 234 FROM CS 773/CEDAR AVE TO CS 664/W WHITNEY AVE - VRU	Gaines, Jeff	GDOT	Albany	PED UPGRADES	002	4	CST		Albany	2026	Dougherty	Final Design with no ROW acquisition	Yes	Construction Authorization	Project is on schedule for Let anticipated in Q3 2025. Project awaiting signal permit approvals from the City of Albany. The next milestone is Final Plans submission in Q2 2025.
								PE		Albany	2022	Dougherty				
								UTL		Albany	2026	Dougherty				
0018357	ALBANY TO SASSER MULTI-USE TRAIL	Salazar, Alexander	Albany	Albany	BIKE/PED	002	4	CST		Albany, Not Urban	Outside of STIP	Dougherty, Lee, Terrell	Procurement Underway	Yes	Concept Approval	Project is on schedule. Meeting held with the Office of Planning in March 2025 to determine the traffic engineering scope. Local prime consultant is anticipated to finalize scope and continue negotiations with the City of Albany for execution.
								PE		Albany, Not Urban	2023	Dougherty, Lee, Terrell				
								ROW		Albany, Not Urban	2026	Dougherty, Lee, Terrell				
								UTL		Albany, Not Urban	Outside of STIP	Dougherty, Lee, Terrell				
				Not City	BIKE/PED	002	4	CST		Albany, Not Urban	Outside of STIP	Dougherty, Lee, Terrell				
								PE		Albany, Not Urban	2023	Dougherty, Lee, Terrell				
								ROW		Albany, Not Urban	2026	Dougherty, Lee, Terrell				
								UTL		Albany, Not Urban	Outside of STIP	Dougherty, Lee, Terrell				
0019707	SR 133 @ CR 109/CEDRIC STREET	Carter, Lakisha	GDOT	Not City	ROUNDAABOUT	002	4	CST		Albany	2027	Lee	In Preliminary Design Phase	Yes	FFPR	Project is on schedule. The PFPR Inspection will be held in Q2 2025. The next milestone is PM Request FFPR in Q4 2025.
								PE		Albany	2023	Lee				
								UTL		Albany	2027	Lee				

A3M-Avoidance & Minimization Measures Meeting
BL- Baseline
BFI- Bridge foundation Investigation
Corrected FFPR - Corrected Final Field Plan Review
CR - Concept Report
CST – Construction
DP&S - GDOT Design Policy & Support
FFPR – Final Field Plan Review (meeting to review final design construction plans)
FHWA - Federal Highway Administration
FY – Fiscal Year
IFFPR - Interim Field Plan Review
L & D- Location and Design
Let - Bid Opening
NTP – Notice to Proceed
P6 – Primavera (GDOT’s scheduling software)
PCRf - Project Change Request Form
PFA - Project Framework Agreement
PFPR – Preliminary Field Plan Review (meeting to review preliminary design construction plans)
PIOH – Public Information Open House
PM – Project Manager
PS&E – Plans, Specifications, and Estimate
PTIP – Project Team Initiation Process

PXP-Project Execution Plan
Resource ID - Resource Identification
ROW - Right of Way
SFFPR - Supplemental Final Field Plan Review
TO - Task Order
UTL – Utilities
WFI- Wall foundation Investigation