Project ID	Short Description	Project Manager Name	Project Sponsor	City	Concept Text	Congressional District (Multi- value)	Districts (Multi- value)	- Phase Code	Program Year	MPO (Multi- value)	Lump Sum Year	Counties (Multi- value)	General Project Status Update	On target for next approved program fiscal year (ROW or CST)		Detail Project Status Update
0008384	SIGNAL SYSTEM UPGRADE @ 16 LOCS - PHASE IV	Thelisma, Stanley Roberto	Albany	Albany	SIGNAL UPGRADE	002	4	CST PE	Outside of STIP 2020	Albany Albany		Dougherty  Dougherty	In Preliminary Design Phase	Yes	FFPR	Project is on schedule. PFPR was requested in Q1 2024. The PFPR meeting is scheduled for April 2024. The next milestone is PM Request FFPR in Q4 2024.
0013172	PEDESTRIAN UPGRADES @ 17 LOCS IN DISTRICT 4 - VRU	Rudolfer, Rianon	GDOT		PED UPGRADES	002, 008	4	CST PE		Valdosta Albany, Not	2027	All Counties	Concept Development in Progress	Yes	Concept Approval	Project is on schedule. The next milestone is PM Submit Concept Report in Q4 2024.
								ROW		Albany, Not Urban, Valdosta	2026	All Counties				
	SR 520BU FROM SR 91 TO CS 905/THORNTON DRIVE	Kim, Joo	GDOT	Albany	WIDEN & RECONST	002	4	CST	Outside of STIP Outside	Albany		Dougherty	Procurement Underway	Yes	Concept Approval	Project received NTP for the PXP Rider task order in November 2023. Project team currently scoping for the Revised Concept Development task order. Initial schedule coordination ongoing. Traffic activities underway.
0013562								PE	of STIP Outside of STIP	Albany		Dougherty				
								SCP	2022 2024	Albany Albany		Dougherty Dougherty			Construction	
0013992	SR 520BU @ FLINT RIVER IN ALBANY	Sanders, Matthew	GDOT	Albany	BR REPL	002	4	PE ROW CST	2017 2022 2026	Albany Albany		Dougherty  Dougherty	Final Design	Yes	Authorization	Project is on schedule for Let in April 2024. Final plans submitted in Q4 2023.
0015401	DOWNTOWN ALBANY REVITALIZATION @ 7 LOCS	Posey, Keith	Albany	Albany	BIKE/PED	002	4	PE		Albany Albany	2020	Dougherty Dougherty Dougherty	In Preliminary Design Phase	No	ROW Acquisition	Project is behind schedule due to design adjustments needed for sponsor's ROW requirements & ESA Phase 2 contract issues. Project will miss ROW Authorization for FV24 due to these delays and is participating ROW Authorization in FV25. The PFPR meeting was held in January 2024 and the responses to the comments in the FFPR Report are under review. The next milestone is PM
								UTL CST	2024 2026 2025	Albany Albany Albany		Dougherty Dougherty Lee				Submit ROW Plans in Q2 2024.
0015404	SR 3/US 19 @ SR 32	Lawing, Michael	Leesburg	Leesburg	BIKE/PED	002	4	PE ROW	2024	Albany Albany Albany	2020 2024	Lee Lee	In Preliminary Design Phase	No	ROW Acquisition	Project is behind schedule due to additional ROW parcel count and environmental changes. A PCRF is in development. The updated ROW plans are anticipated to be submitted in Q2 2024.
								UTL	2025	Albany	2026	Lee Dougherty				
	SR 133 @ CR 234/LOVERS LANE ROAD - ROUNDABOUT	Dechko, Jonathan	GDOT	Albany	ROUNDABOUT	002	4	PE ROW UTL		Albany Albany	2017 2025 2026	Dougherty	la Darliniana	No	ROW Acquisition	Project is behind schedule due to insufficient funds to authorize ROW. Project is currently on ROW Shelf until funds become available. FFPR is ready to request, but placed on hold due to the lack of funds.
0015475				Not City	ROUNDABOUT	002	4	CST PE ROW		Albany Albany Albany	2026 2017 2025	Dougherty Dougherty Dougherty Dougherty	In Preliminary Design Phase			
2017205	SR 3/SR 300/US 19 @ CR 39/NELMS						_	UTL		Albany Albany	2026 2026	Dougherty Dougherty	In Preliminary		20114	Project placed on ROW shelf due to insufficient funds to authorize ROW. The next milestone is
0017396	ROAD - VRU	Dechko, Jonathan	GDOT	Putney	INTERSECT IMP	002	4	PE ROW CST		Albany Albany Albany	2021 2025 2026	Dougherty Dougherty Dougherty	Design Phase	No	ROW Acquisition	PM Request FFPR once the project is removed from the ROW shelf.
0017843	SR 133; SR 234; SR 520 & SR 520 BU @ 13 LOCS	Rudolfer, Rianon	GDOT		SIGNAL UPGRADE	002	4	PE UTL		Albany Albany	2021 2026	Dougherty  Dougherty	In Preliminary Design Phase	Yes	ROW Acquisition	Project is on schedule. PFPR was requested in February 2024 and the project is currently waiting for the PFPR meeting to be scheduled. The next milestone is PM Submit ROW Plans in Q2 2024.
0018326	SR 234 FROM CS 773/CEDAR AVE TO CS 664/W WHITNEY AVE - VRU	Gaines, Jeff	GDOT	Albany	PED UPGRADES	002	4	CST PE UTL		Albany Albany Albany	2025 2022 2025	Dougherty Dougherty Dougherty	Final Design with no ROW acquisition	Yes	FFPR	Project is behind schedule due to late Resource ID but is anticipated to recover the schedule by PM Request FFPR in Q2 2024.
	ALBANY TO SASSER MULTI-USE TRAIL		Albany	Albany Not City	BIKE/PED  BIKE/PED	002	4	CST PE ROW UTL	Outside of STIP 2026 Outside of STIP	Albany, Not Urban Albany, Not Urban Albany, Not Urban Albany, Not Urban	2023	Dougherty, Lee, Terrell Dougherty, Lee, Terrell Dougherty, Lee, Terrell Dougherty, Lee, Terrell	Procurement			Project on schedule. Project Request for Qualifications for consultant advertisement anticipated
0018357		Lawing, Michael					4	CST PE ROW UTL	Outside of STIP 2026 Outside of STIP	Albany, Not Urban Albany, Not Urban Albany, Not Urban Albany, Not Urban	2023	Dougherty, Lee, Terrell Dougherty, Lee, Terrell Dougherty, Lee, Terrell Dougherty, Lee, Terrell	Underway	Yes	Concept Approval	in early Q2 2024.

		SR 1; SR 3; SR 38 & SR 520 @ 5 LOCS IN DISTRICT 4 - VRU	Smith, Susan	GDOT	Albany	INTERSECT IMP	002	4	CST	Albany, Not Urban	2025	Decatur, Dougherty, Thomas				
									PE	Albany, Not Urban	2023	Decatur, Dougherty, Thomas				
									UTL	Albany, Not Urban	2025	Decatur, Dougherty, Thomas				
					Not City	INTERSECT IMP	002	4	CST	Albany, Not Urban	2025	Decatur, Dougherty, Thomas	Final Design with no ROW acquisition Yes Constu			
O	)19032								PE	Albany, Not Urban	2023	Decatur, Dougherty, Thomas		Yes	Construction Authorization	Project on schedule for Let in Q2 2024. The next milestone, PM Submit Corrected FFPR, is at risk to submit in March 2024 due to multiple comments from FFPR.
									UTL	Albany, Not Urban	2025	Decatur, Dougherty, Thomas				
					Thomasville	INTERSECT IMP	002	4	CST	Albany, Not Urban	2025	Decatur, Dougherty, Thomas				
									PE	Albany, Not Urban	2023	Decatur, Dougherty, Thomas				
									UTL	Albany, Not Urban	2025	Decatur, Dougherty, Thomas				
		SR 133 @ CR 109/CEDRIC STREET	Carter, Lakisha	GDOT	Not City	ROUNDABOUT	002		CST	Albany	2027	Lee	Concept			Project is on schedule. Concept Report was submitted in February 2024. The next milestone is
0	19707							4	PE	Albany	2023	Lee	Development in Progress	Yes	Concept Approval	Concept Report Approval in Q2 2024.
									UTL	Albany	2027	Lee				