

Project ID	Short Description	Project Manager Name	Project Sponsor	City	Concept Text	Congressional District (Multi-value)	Districts (Multi-value)	Phase Code	Program Year	MPO (Multi-value)	Lump Sum Year	Counties (Multi-value)	General Project Status Update	On target for next approved program fiscal year (ROW or CST)	Next Milestone	Detail Project Status Update
0008384	SIGNAL SYSTEM UPGRADE @ 16 LOCS - PHASE IV	Theilsma, Stanley Roberto	Albany	Albany	SIGNAL UPGRADE	002	4	CST	2026	Albany		Dougherty	Final Design with no ROW acquisition	Yes	FFPR	Project is on schedule. The next milestone is PM Request FFPR in Q4 2024.
								PE	2020	Albany		Dougherty				
0013172	PEDESTRIAN UPGRADES @ 17 LOCS IN DISTRICT 4 - VRU	Rudolfer, Rianon	GDOT		PED UPGRADES	002, 008	4	CST		Albany, Not Urban, Valdosta	2027	All Counties	Concept Development in Progress	Yes	Concept Approval	Project is behind schedule but the project team anticipates to recover by the next milestone, PM Submit Concept Report in Q4 2024.
								PE		Albany, Not Urban, Valdosta	2023	All Counties				
								ROW		Albany, Not Urban, Valdosta	2026	All Counties				
0013562	SR 520BU FROM SR 91 TO CS 905/THORNTON DRIVE	Kim, Joo	GDOT	Albany	WIDEN & RECONST	002	4	CST	Outside of STIP	Albany		Dougherty	Procurement Underway	Yes	Concept Approval	Project is not on schedule due to late NTP of the Alternative Analysis development task order. NTP for the task order is anticipated for Winter 2024. Traffic activities underway.
								PE	Outside of STIP	Albany		Dougherty				
								ROW	Outside of STIP	Albany		Dougherty				
								SCP	2022	Albany		Dougherty				
0013992	SR 520BU @ FLINT RIVER IN ALBANY	Sanders, Matthew	GDOT	Albany	BR REPL	002	4	CST	2024	Albany		Dougherty	CST Funding Auth. And Working towards NTP to Contractor	Yes	NTP to Contractor	Project was re-let in September 2024 and awarded to the contractor.
								PE	2017	Albany		Dougherty				
								ROW	2022	Albany		Dougherty				
0015401	DOWNTOWN ALBANY REVITALIZATION @ 7 LOCS	Posey, Keith	Albany	Albany	ENHANCEMENT	002	4	CST		Albany	2027	Dougherty	In Preliminary Design Phase	Yes	ROW Acquisition	Project on schedule after a PCRF was executed to shift the baseline schedule. The next milestone is ROW Authorization in Q1 2025.
								PE		Albany	2020	Dougherty				
								ROW		Albany	2024	Dougherty				
								UTL		Albany	2025	Dougherty				
0015404	SR 3/US 19 @ SR 32	Lawing, Michael	Leesburg	Leesburg	BIKE/PED	002	4	CST		Albany	2027	Lee	In Preliminary Design Phase	Yes	ROW Acquisition	Project is on schedule. NEPA document approval anticipated by late Q4 2024. The next milestone is ROW Authorization in Q1 2025.
								PE		Albany	2020	Lee				
								ROW	2024	Albany		Lee				
0015475	SR 133 @ CR 234/LOVERS LANE ROAD - ROUNDABOUT	Dechko, Jonathan	GDOT	Albany	ROUNDABOUT	002	4	CST		Albany	2026	Dougherty	In Preliminary Design Phase	No	ROW Acquisition	Project is behind schedule due to insufficient funds to authorize ROW. Project is currently on the ROW Shelf until funds become available. The next milestone is PM Request FFPR once the project is removed from the ROW shelf.
								PE		Albany	2017	Dougherty				
								ROW		Albany	2025	Dougherty				
				UTL		Albany	2026	Dougherty								
				CST		Albany	2026	Dougherty								
				PE		Albany	2017	Dougherty								
0017396	SR 3/SR 300/US 19 @ CR 39/NELMS ROAD	Dechko, Jonathan	GDOT	Putney	INTERSECT IMP	002	4	CST		Albany	2027	Dougherty	In Preliminary Design Phase	No	ROW Acquisition	Project placed on ROW shelf due to insufficient funds to authorize ROW. The next milestone is PM Request FFPR once the project is removed from the ROW shelf.
								PE		Albany	2021	Dougherty				
								ROW		Albany	2026	Dougherty				
0017843	SR 133; SR 234; SR 520 & SR 520 BU @ 13 LOCS	Rudolfer, Rianon	GDOT		SIGNAL UPGRADE	002	4	CST		Albany	2026	Dougherty	In Preliminary Design Phase	Yes	ROW Acquisition	Project is behind schedule due to outstanding environmental document approval. A PCRF will be submitted to shift the baseline schedule after ROW Authorization. The next milestone is ROW Authorization anticipated in Q2 2025.
								PE		Albany	2021	Dougherty				
								ROW		Albany	2025	Dougherty				
								UTL		Albany	2026	Dougherty				
0018326	SR 234 FROM CS 773/CEDAR AVE TO CS 664/W WHITNEY AVE - VRU	Gaines, Jeff	GDOT	Albany	PED UPGRADES	002	4	CST		Albany	2025	Dougherty	Final Design with no ROW acquisition	Yes	Construction Authorization	Project on schedule for Let in Q1 2025. FFPR was held September 2024. The next milestone is Corrected FFPR in Q4 2024.
								PE		Albany	2022	Dougherty				
								UTL		Albany	2025	Dougherty				
0018357	ALBANY TO SASSER MULTI-USE TRAIL	Salazar, Alexander	Albany	Albany	BIKE/PED	002	4	CST		Albany, Not Urban	Outside of STIP	Dougherty, Lee, Terrell	Procurement Underway	Yes	Concept Approval	Project is on schedule. Procurement of local consultant ongoing. NTP to select consultant anticipated for Q4 2024.
								PE		Albany, Not Urban	2023	Dougherty, Lee, Terrell				
								ROW		Albany, Not Urban	2026	Dougherty, Lee, Terrell				
				UTL		Albany, Not Urban	Outside of STIP	Dougherty, Lee, Terrell								
				CST		Albany, Not Urban	Outside of STIP	Dougherty, Lee, Terrell								
				PE		Albany, Not Urban	2023	Dougherty, Lee, Terrell								
				ROW		Albany, Not Urban	2026	Dougherty, Lee, Terrell								
UTL		Albany, Not Urban	Outside of STIP	Dougherty, Lee, Terrell												

0019032	SR 1; SR 3; SR 38 & SR 520 @ 5 LOCS IN DISTRICT 4 - VRU	Smith, Susan	GDOT	Albany	INTERSECT IMP	002	4	CST	Albany, Not Urban	2025	Decatur, Dougherty, Thomas	CST Funding Auth. And Working towards NTP to Contractor	Yes	NTP to Contractor	Project was let to construction in September 2024 and is pending the award of the contractor.
								PE	Albany, Not Urban	2023	Decatur, Dougherty, Thomas				
				Not City	INTERSECT IMP	002	4	CST	Albany, Not Urban	2025	Decatur, Dougherty, Thomas				
								PE	Albany, Not Urban	2023	Decatur, Dougherty, Thomas				
				Thomasville	INTERSECT IMP	002	4	CST	Albany, Not Urban	2025	Decatur, Dougherty, Thomas				
								PE	Albany, Not Urban	2023	Decatur, Dougherty, Thomas				
0019707	SR 133 @ CR 109/CEDRIC STREET	Carter, Lakisha	GDOT	Not City	ROUNDAABOUT	002	4	CST	Albany	2027	Lee	In Preliminary Design Phase	Yes	PFPR	Project is on schedule. The next milestone is PM Request PFPR in Q1 2025.
								PE	Albany	2023	Lee				
								UTL	Albany	2027	Lee				

- A3M-Avoidance & Minimization Measures Meeting
- BL- Baseline
- BFI- Bridge foundation Investigation
- Corrected FFPR - Corrected Final Field Plan Review
- CR - Concept Report
- CST - Construction
- DP&S - GDOT Design Policy & Support
- FFPR - Final Field Plan Review (meeting to review final design construction plans)
- FHWA - Federal Highway Administration
- FY - Fiscal Year
- IFFPR - Interim Field Plan Review
- L & D- Location and Design
- Let - Bid Opening
- NTP - Notice to Proceed
- P6 - Primavera (GDOT's scheduling software)
- PCRF - Project Change Request Form
- PFA - Project Framework Agreement
- PFPR - Preliminary Field Plan Review (meeting to review preliminary design construction plans)
- PIDH - Public Information Open House
- PM - Project Manager
- PS&E - Plans, Specifications, and Estimate
- PTIP - Project Team Initiation Process
- PXP-Project Execution Plan
- Resource ID - Resource Identification
- ROW - Right of Way
- SFFPR - Supplemental Final Field Plan Review
- TO - Task Order
- UTL - Utilities
- WFI- Wall foundation Investigation